COMPLETION REPORT

1	Name Of Work & Job Code	Providing Borewell Water Pipelines Water Supply Works At Ward No.13 013-19-000085
2	Sanctioned Estimate No.& Date (AS & TS No)	BBMP/EE/DD/AS/32/2019-20, Date:25.05.2019 BBMP/CE/DZ/TS/19/2019-20, Date:26.05.2019
3	Head Of Account which is chargeable	P-1878
4	Work Order No. & Date	BBMP/DD/WO/ 344 /2019-20, Date:21-06-2019
5	Name Of Contractor	**KRIDL**
6	Time Stipulated for Completion of work	**90 Days**
7	Date Of Commencement	BBMP/DD/WO/ 344 /2019-20, Date:21-06-2019
8	Date Of Completion	2-8-2019
9	Delay in Execution of Work	— —
10	Measurement recorded in	M.B No: 3463/18-19 ₹-346240-346258
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No:
12	Name of the office/official in charge of the work	
13	a) Asst.Eng/Junior Eng	Krishnappa
14	b) Asst.Exe Engineer	Jayalingappa

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
Rs.5100000.00	5088565.00 5088810.00	—	11435.00 4190.00

11.Certified that the above work has been completed within the stipulated time noted in the Work Order

12.Certified that the contractor has delayed and completed the work for which necessary fine

13.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪೆಟ್ಟಿಹಳ್ಳ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned by CamScanner